North Hertfordshire Museum and Community Facility

Reported Movements in Projected Expenditure and Funding

Date	Meeting	Reason for reporting
15/10/2012	Council	Adopting Community partnership scheme
23/04/2013	Council	Inclusion of 15 Brand Street – £100k increase in costs to NHDC, additional £180k HTH
08/08/2013	Council	***** Consider a request for a further "guarantee" by Hitchin Town Hall Ltd (HTH Ltd)
10/12/2013	Cabinet	Inclusion of pre project costs.**** Also updated expected funding from HLF following the 1st stage award.
24/06/2014	Cabinet	Increase in construction costs of £110k.
27/01/2015	Cabinet	***Increase in construction costs of £292k. Reflect 2nd stage award of HLF.
		**Reflect £30k revenue funding approved by Corporate Board for clerk of works in Capital Project Budget.
10/03/2015	Council	Additional budget of £30,000 to remove moisture from the basement & Council to make £490k payment to Borras if HTH Ltd fail to do so
16/07/2015	Council	Approve maximum of £138k cost of HTH & Café fit out

Projec	Project Total			С
Total	Budget in		NHDC Fundin	g
Reported	Capital NHDC		(including	
Project Cost	programme*		S106)	Н
£	£		£	£
4,530,000	4,230,000		2,726,0	00
4,810,000	4,330,000		2,826,0	00
4,820,000	4,330,000		2,826,0	00
5,055,000	4,575,000		3,175,0	00
5,165,000	4,685,000		3,285,0	00
5,517,000	4,977,000		3,613,3	96
5,547,000	5,007,000		3,643,3	96
5,577,000	5,037,000		4,163,3	96
5,655,000	5,175,000		4,301,3	96

	Council Funding			HTH Ltd	Funding	
ding	HLF Funding	TOTAL NHDC	Development Agreement Construction Cost Contribution	Kitchen Fit-Out	14 & 15 Brand Street	Total HTH Funding
	£	C	Contribution	f	rurchases	runaing
	ı	ı	ı.	I.	r	I
5,000	954,000	3,680,000	490,000	60,000	300,000	850,000
5,000	954,000	3,780,000	490,000	60,000	480,000	1,030,000
5,000	954,000	3,780,000	490,000	60,000	490,000	1,040,000
5,000	850,000	4,025,000	490,000	60,000	480,000	1,030,000
5,000	850,000	4,135,000	490,000	60,000	480,000	1,030,000
3,396	873,604	4,487,000	490,000	60,000	480,000	1,030,000
3,396	873,604	4,517,000	490,000	60,000	480,000	1,030,000
3,396	873,604	5,037,000	0	60,000	480,000	540,000
L,396	873,604	5,175,000	0	0	480,000	480,000

^{*} The Budget in the NHDC capital programme does not include the purchase of 14 and 15 Brand Street since these transactions are a HTH Ltd responsibility.

^{**} Revenue funding of £30k approved by Corporate Board separately bringing the total budget to £5,007,000.

^{***} HTH Ltd reported contribution to NHDC capital programme expenditure revised to reflect construction cost contribution of £490,000 only. Kitchen-fit out transactions the responsibility of HTH Ltd.

^{****} A total of £245,000 of costs incurred prior to the construction contract was reported to Cabinet in December 2013.

^{*****} The total project cost was £10,000 higher when reported in August 2013. The variation was due to uncertainty around the cost to HTH Ltd of the purchase of 15 Brand Street.

^{******} Based on the assessment of HTH Ltd's financial standing outlined within the report to Council, anticipated that HTH Ltd would not be in a position to make the £60k expenditure outlay for the kitchen fit-out.

North Hertfordshire Museum and Community Facility

Reported Movements in Projected Expenditure and Funding

Meeting	Reason for reporting
-	
Council	Adopting Community partnership scheme
Council	Inclusion of 15 Brand Street – £100k increase in costs to NHDC, additional £180k HTH
Council	***** Consider a request for a further "guarantee" by Hitchin Town Hall Ltd (HTH Ltd)
Cabinet	Inclusion of pre project costs.**** Also updated expected funding from HLF following the 1st stage award.
Cabinet	Increase in construction costs of £110k.
Cabinet	***Increase in construction costs of £292k. Reflect 2nd stage award of HLF.
	**Reflect £30k revenue funding approved by Corporate Board for clerk of works in Capital Project Budget.
Council	Additional budget of £30,000 to remove moisture from the basement & Council to make £490k payment to Borras if HTH Ltd fail to do so
Council	Approve maximum of £138k cost of HTH & Café fit out
	Council Council Council Cabinet Cabinet Cabinet Council

Project Total			Council Funding	3	HTH Ltd Funding				
					Change in				
		Change in			Development				
Change in	Change in	NHDC			Agreement		Change in 14		
Total	Budget in	Funding			Construction	Change in	& 15 Brand	Change in	
Reported	Capital NHDC	(including	Change in	Change in	Cost	Kitchen Fit-	Street	Total HTH	
Project Cost	programme*	S106)	HLF Funding	TOTAL NHDC	Contribution	Out	Purchases	Funding	
£	£	£	£	£	£	£	£	£	
-	-	-	-	-	-	-	-		
280,000	100,000	100,000	0	100,000	0	0	180,000	180,0	
10,000	0	0	0	0	0	0	10,000	10,0	
235,000	245,000	349,000	-104,000	245,000	0	0	-10,000	-10,0	
110,000	110,000	110,000	0	110,000	0	0	0		
352,000	292,000	328,396	23,604	352,000	0	0	0		
30,000	30,000	30,000	0	30,000	0	0	0		
30,000	30,000	520,000	0	520,000	-490,000	0	0	-490,0	
78,000	138,000	138,000	0	138,000	0	-60,000	0	-60,0	

^{*} The Budget in the NHDC capital programme does not include the purchase of 14 and 15 Brand Street since these transactions are a HTH Ltd responsibility.

^{**} Revenue funding of £30k approved by Corporate Board separately bringing the total budget to £5,007,000.

^{***} HTH Ltd reported contribution to NHDC capital programme expenditure revised to reflect construction cost contribution of £490,000 only. Kitchen-fit out transactions the responsibility

^{****} A total of £245,000 of costs incurred prior to the construction contract was reported to Cabinet in December 2013.

^{*****} The total project cost was £10,000 higher when reported in August 2013. The variation was due to uncertainty around the cost to HTH Ltd of the purchase of 15 Brand Street.

^{******} Based on the assessment of HTH Ltd's financial standing outlined within the report to Council, anticipated that HTH Ltd would not be in a position to make the £60k expenditure outlined within the report to Council, anticipated that HTH Ltd would not be in a position to make the £60k expenditure outlined within the report to Council, anticipated that HTH Ltd would not be in a position to make the £60k expenditure outlined within the report to Council, anticipated that HTH Ltd would not be in a position to make the £60k expenditure outlined within the report to Council, anticipated that HTH Ltd would not be in a position to make the £60k expenditure outlined within the report to Council, anticipated that HTH Ltd would not be in a position to make the £60k expenditure outlined within the report to Council, anticipated that HTH Ltd would not be in a position to make the £60k expenditure outlined within the report to Council, anticipated that HTH Ltd would not be in a position to make the £60k expenditure outlined within the report to Council, anticipated that HTH Ltd would not be in a position to make the £60k expenditure outlined within the report to Council, and the first that the f