## North Hertfordshire Museum and Community Facility

## Reported Movements in Projected Expenditure and Funding

| Date       | Meeting | Reason for reporting   | Project Total               |   | Council Funding                     |             |            | HTH Ltd Funding  |          |                                      |                      |
|------------|---------|--|-----------------------------|---|-------------------------------------|-------------|------------|--|----------|--------------------------------------|----------------------|
|            |         |  | Total Reported Project Cost | Budget in<br>Capital NHDC<br>programme* | NHDC Funding<br>(including<br>S106) | HLF Funding | TOTAL NHDC | Development Agreement Construction Cost Contribution f |          | 14 & 15 Brand<br>Street<br>Purchases | Total HTH<br>Funding |
| 45/40/2042 |         |  |                             | 1 222 222                               | 2 725 006                           |             | -          | 100.00   |          |                                      |                      |
| 15/10/2012 | Council | Adopting Community partnership scheme  | 4,530,000                   | 4,230,000                               | 2,726,000                           | 954,000     | 3,680,000  | 490,00   | 0 60,000 | 300,000                              | 850,000              |
| 23/04/2013 | Council | Inclusion of 15 Brand Street – £100k increase in costs to NHDC, additional £180k HTH   | 4,810,000                   | 4,330,000                               | 2,826,000                           | 954,000     | 3,780,000  | 490,00   | 60,000   | 480,000                              | 1,030,000            |
| 08/08/2013 | Council | ***** Consider a request for a further "guarantee" by Hitchin Town Hall Ltd (HTH Ltd)  | 4,820,000                   | 4,330,000                               | 2,826,000                           | 954,000     | 3,780,000  | 490,00   | 60,000   | 490,000                              | 1,040,000            |
| 10/12/2013 | Cabinet | Inclusion of pre project costs.**** Also updated expected funding from HLF following the 1st stage award.                            | 5,055,000                   | 4,575,000                               | 3,175,000                           | 850,000     | 4,025,000  | 490,00   | 0 60,000 | 480,000                              | 1,030,000            |
| 24/06/2014 | Cabinet | Increase in construction costs of £110k.   | 5,165,000                   | 4,685,000                               | 3,285,000                           | 850,000     | 4,135,000  | 490,00   | 60,000   | 480,000                              | 1,030,000            |
| 27/01/2015 | Cabinet | ***Increase in construction costs of £292k. Reflect 2nd stage award of HLF.  | 5,517,000                   | 4,977,000                               | 3,613,396                           | 873,604     | 4,487,000  | 490,00   | 0 60,000 | 480,000                              | 1,030,000            |
|            |         | **Reflect £30k revenue funding approved by Corporate Board for clerk of works in<br>Capital Project Budget.                          | 5,547,000                   | 5,007,000                               | 3,643,396                           | 873,604     | 4,517,000  | 490,00   | 0 60,000 | 480,000                              | 1,030,000            |
| 10/03/2015 | Council | Additional budget of £30,000 to remove moisture from the basement & Council to make £490k payment to Borras if HTH Ltd fail to do so | 5,577,000                   | 5,037,000                               | 4,163,396                           | 873,604     | 5,037,000  |  | 0 60,000 | 480,000                              | 540,000              |
| 16/07/2015 | Council | Approve maximum of £138k cost of HTH & Café fit out  | 5,655,000                   | 5,175,000                               | 4,301,396                           | 873,604     | 5,175,000  |  | 0 0      | 480,000                              | 480,000              |
| 16/05/2016 | Council | Increase in fit out works of £154,000  | 5,809,400                   | 5,329,400                               | 4,455,796                           | 873,604     | 5,329,400  |  | 0 0      | 480,000                              | 480,000              |

<sup>\*</sup> The Budget in the NHDC capital programme does not include the purchase of 14 and 15 Brand Street since these transactions are a HTH Ltd responsibility.

<sup>\*\*</sup> Revenue funding of £30k approved by Corporate Board separately bringing the total budget to £5,007,000.

<sup>\*\*\*</sup> HTH Ltd reported contribution to NHDC capital programme expenditure revised to reflect construction cost contribution of £490,000 only. Kitchen-fit out transactions the responsibility of HTH Ltd.

<sup>\*\*\*\*</sup> A total of £245,000 of costs incurred prior to the construction contract was reported to Cabinet in December 2013.

<sup>\*\*\*\*\*</sup> The total project cost was £10,000 higher when reported in August 2013. The variation was due to uncertainty around the cost to HTH Ltd of the purchase of 15 Brand Street.

<sup>\*\*\*\*\*\*</sup> Based on the assessment of HTH Ltd's financial standing outlined within the report to Council, anticipated that HTH Ltd would not be in a position to make the £60k expenditure outlay for the kitchen fit-out.